EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements of roads and drains balance main and cross roads of Someshwara Nagara in ward no:04
2	Amount of work portion	
3	Estimated Cost	Rs.25.00 lakhs
4	Name of Contractor	Sri Sathish M
5	Agreement no	No: EE/YNK/AG/76/2020-21, DT:17/08/2020
6	No and date under which work order issued	No: BBMP/EE/YNK.D/EPMT-01/W.O/110/2020-21, dt:29/08/2020
7	Time limit rriginally fixed for completion	90days
8	Date of application by the contractor for granting	25/11/2020.
9	Date of receipt of application in the Sub Division office	25/11/2020
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	Dewlling of Drain
12	Work carried out during 1st extension	-

13	Work carries out during 2nd extension	-
14	Time now applied for	62 days
15	Date of recommanding time 2nd extension	-
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	Providing and laying WMM, Providing & lay DBM & BC.
18	Probable time required for completion of remaining work	62days
19	Cost work charged establishment charged on the work after the expairy original period	-
20	Weather notice as per clause of contract has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	Impose penalty @ Rs 25/- days

Ramareddy
Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Assistant Executive Engineer
ಬ.ಬ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Executive Engineer
Yelahanka Division

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.